



# LESSONS LEARNED FROM HELIUM REFRIGERATOR PROJECT

The 20 MW NBSR Reactor was designed with a 55-cm diameter cryogenic beam port. The existing Liquid Hydrogen Cryogenic (Cold Source) was installed 2002. The next generation, Liquid Deuterium Cryogenic (Cold Source) will be installed in 2021 and operational in 2022. As part of this project a new larger Helium Refrigerator was required. A contract was awarded to build the new Helium Refrigerator, but before completion, the company notified the government that they would not be able to meet the deadline and not long after filed for bankruptcy. It was decided that NCNR would complete the Refrigerator using contractors and the internal workforce. The new Helium Refrigerator started operating Jan 2018 supplying cold helium to the existing cold source condensers

# Cut-away View of the NBSR Core



The NBSR was designed with a 55-cm diameter cryogenic beam port for a D<sub>2</sub>O-ice CNS.




## History:

1. D<sub>2</sub>O Tank (20 years!)
2. D<sub>2</sub>O Ice (1987)
3. Unit 1 LH<sub>2</sub> (1995)
4. Unit 2 LH<sub>2</sub> (2002)
5. Unit 3 LD<sub>2</sub> (2022)

*Small LH<sub>2</sub> CNS installed in BT-9 (2012).*


# Existing LH<sub>2</sub> CNS, Guides







# NCNR Instrument Layout 2017

About 70% of NCNR research uses cold neutrons






# Major Components




**Cryostat Assembly**





**Shield Plug**

**Condenser Enclosure**



**LD<sub>2</sub> Transfer Lines**



REV	DATE	BY	CHKD	APP'D	DESCRIPTION
1					002-2000


  

NO.	DATE	BY	CHANGE	DATE
1				


<p>NOTES:</p>	<p>002-2000</p>	<p>DEUTERIUM COLD SOURCE ASSEMBLY</p>
---------------	-----------------	---------------------------------------

# Future Cold Source Layout





# Layout of the 7 kW Refrigerator and LD<sub>2</sub> Cold Source Components



# 7000 WATT HELIUM REFRIGERATOR PROJECT

- 5 Million Dollar Contact Award, April 2012
- Expected Delivery/Operation, June 2014
- Vendor Notifies Government of Project Delay, Jan 2014
- Vendor Files for Bankruptcy, Sept 2014
- Vendor Contract Terminated, March 2015
- Government Estimates 2 Million Dollars to Complete Project
- Decision Made to Perform as Much Work In House as Possible
- System Operational Jan 7, 2018

# IKEA, Helium Refrigerator

Some Assembly Required








Top of Enclosure complete, Majority of plumbing and wiring done while laying on side in Guide Hall.

Coldbox Enclosure Completed and Shipped to NCNR, Oct 2014







Support feet were made,  
Coldbox set up vertical,  
Coldbox moved up to C200.



Temporary Scaffolding  
Installed, work  
continued on Plumbing  
and Wiring.



Support Frame made,  
Coldbox Attached in place  
in C200.



Received PLC Panel April 2015, 80% completed.



Attached PLC Panel to Coldbox Enclosure, continued field wiring and PLC programming.



Coldbox Enclosure Interface for Silicon Diode Temp and Heaters' Continued Filed Wiring and PLC Programming.




UPS and Transformer Installed, Power connected to PLC Panel



Completed Pressure Transmitter Panel, Plumbing, Field wiring and PLC Programming.





Installed Turbine Assembly,  
Continued plumbing, field wiring and PLC  
programming.

Received Turbine Assembly from Air  
Liquide, August 2014.







# Loading Molecular Sieve into Purifier





Eden completed the Wall Penetrations before Default.





# CONNECTING COMPRESSOR, TANKS, ETC TO COLDBOX

Helium Piping and LN2 Piping outside Confinement



Helium Supply and Return Piping, Helium Makeup Piping and Electrical Cabling Installed



Helium Reserve Tank, Connection to Oil Removal Skid and Connection to High Pressure Makeup Tanks, Received Nov/2015.



Connection to Existing High Pressure Helium Makeup Tanks





6000 Gallon LN2 Supply Tank,  
Installed Jan/2016.



Connection Piping for LN2 Tank and  
Emergency Shutoff Valve, Installed  
Aug/2016.





Plumbing and Electrical  
Cabling




Oil Removal Skid, delivered  
Mar/2014

480V/4160V Step-up  
Transformer and Power  
Cables received Feb/2014







JJ Crewe Compressor Skids, Received  
Feb/2014.






Plumbing and Wiring Completed and Successful Start of Compressors, Sep/2016. Required resetting the Soft Starter and Adjusting of Network Protective Switch.

Completed the Arc Flash Study, allowed to continue testing Jul/2016.





# TURBINE INSTALLATION, SYSTEM STARTUP AND CONNECTION TO COLD SOURCES



Installed Turbine, Started the Refrigerator, reaching 14K, Oct/2018.



Drilled holes in Floor for Helium Load Lines, Dec/2016.





Catwalk Installed around Coldbox, Aug/2017.







Purifier Heater Element Replacement, Oct/2017





New Load Lines Installed and Connected to Existing Load Lines Nov 2017



TimeLine:

Jan/2014, Eden Acknowledges inability to finish Project.

Feb/2014, J.J. Crewe Shipped Compressor Skids And Step-up Transformer.

Mar/2014, Eden Shipped Oil Removal Skid.

Apr/2014, Witnessed Leak Testing of Coldbox Internal piping and HXs.

May/2014, Eden Shipped Bearing Reserve Tank and LN2 Piping.

Aug/2014, Air Liquide Shipped Turbine Expander Assembly.

Sep/2014, Eden Files for Bankruptcy.

Oct/2014, Eden Shipped Coldbox.

Dec/2014, Purchased Coldbox PLC Enclosure

Mar/2015, Eden Contract Terminated.

Mar/2015, Purchase 18,000 Gal Helium Storage Tank.

Apr/2015, Purchased 23,000 SCF High Purity Helium

Apr/2015, Received Coldbox PLC Enclosure.

Apr/2015, Task Order Helium Gas Piping.

Apr/2015, Purchase 23,000 SCF High Purity Helium

May/2015, Purchase Molecular Sieve.



## Timeline(cont)

- Jun/2015, Purchase Compressor Startup Services.
- Aug/2015, Purchased 6000 Gal LN2 Tank.
- Nov/2015, Installed 18,000 Gal Helium Storage Tank
- Dec/2015, Purchase Coldbox Vacuum System.
- Dec/2015 , Received High Purity Helium and Filled System
- Jan/2016, Installed 6000 Gal LN2 Tank
- Apr/2016, Purchased LN2 Transfer Line.
- Apr/2016, Received Molecular Sieve.
- Mar/2016, First Attempt to Start Compressors.
- Jun/2016, Helium Piping Installation Complete.
- July/2016, Complete Arc Flash Study.
- Aug/2016, Installed LN2 Transfer Line.
- Sept/2016, Successful Start of Compressors.
- Oct/2016, Installed Coolbox Vacuum System.
- Oct/2016, Purchased Coldbox Catwalk.
- Nov/2016, Substation Network Protective Switch Reset.

## Timeline(cont)

Dec/2016, Drill Load Lines Holes in Floor.

Jan/2017, Initial Fill LN2 Tank.

Feb/2017, Purchased Helium Load Lines.

Jul/2017, Received new Helium Load Lines.

**Aug/2018**, Operated Refrigerator to LN2 Temperature.

Aug/2017, Install Coldbox Catwalk

Aug/2017, Helium Gas Analysis

**Oct/2017**, Turbine Install and System Startup.

Oct/2017, Replacement of Purifier Heaters

Nov/2017, Install New Load Lines.

Dec/2017, Cold Source PLC Module Switchover.

Jan/2018, Operational, First Cooldown of Cryostats.